

GOVERNMENT OF ASSAM
OFFICE OF THE DEPUTY DIRECTOR
TOWN & COUNTRY PLANNING (URBAN DEV DEPTT)
CACHAR : SILCHAR

NO. SDO.107/ DDC/ 89/ PT II/ 96-2014 /65

Dated Silchar, the 4th October, 2016.

To

The Addl. Deputy Commissioner (Dev)
Hailakandi.

Sub : Submission of monthly progress report for DDC meeting.

Sir,

In inviting a reference to the subject quoted above, I have the honour to submit herewith the monthly progress report for the month of September, 2016 on developmental works during the month as prepared for the DDC meeting of October, 2016 .

Encl :As stated above.


Yours faithfully,

/
(S. Deb)
Deputy Director,
Town & Country Planning
Cachar : Silchar.

Memo No. SDO.107/ DDC/ 89/ PT II/ 96-2014/65-A Dated Silchar, the 4th October, 2016.


Copy forwarded for information and necessary action to :

✓ 1. The District Informatic Officer NIC, Hailakandi .O/O The Deputy Commissioner, Hailakandi.


Deputy Director,
Town & Country Planning
Cachar : Silchar.

HAILAKANDI M.B (Report as on 30-09-2016)

1. NAME OF THE PROJECT	Construction of Storm Water Drainage Project at Hailakandi under UIDSSMT of JNNURM
2. APPROVED COST OF THE PROJECT	(a) Execution ----- Rs.783.64 lac (b) Preparation of DPR- Rs. 11.75 Lac Total-Rs.795.39 lac
3. NAME OF IMPLEMENTING AGENCY	:Hailakandi Municipal Board
4. APPROVED LENGTH INCLUDING CULVERTS IN METRE	11862.33 m
5. DATE OF ADMINISTRATIVE APPROVAL:	27-02-2009 vide Memo.no.UDD (T) 88 /2008/66
6. DATE OF COMPLETION AS PER DPR	1-03-2011
7. DATE OF NIT	26-12-2008
8. FUND RECEIVED	Central Share- (a) Execution Rs. 352.64 lac (b) Preparation of DPR Rs. 11.75 lac (c) State Share Rs. 78.36 lac Total – Rs. 442075 lac
9. FUND UTILISED	Central Share (a) Execution Rs. 310.84 lac (b) preparation of DPR Rs. 11.75 lac (c) State Share - Nil Total – Rs. 322.59 lac
10. TOTAL EXECUTED LENGTH	5489.16 m
11. % OF FUND UTILISED OUT OF APPROVED PROJECT COST.	(a) Execution ----- 38.18% (b) Preparation of DPR – 100.00%
12. % OF WORK DONE OUT OF APPROVED LENGTH.	46.27 %
<p>8. REASON FOR DELAY IN COMPLETION: 1. Locations of some approved drains were shifted and a revised DPR was approved by Govt. later on. 2. Earlier allotment of work was modified and fresh orders were issued to the contractors and payments were made accordingly. 3. Fresh NIT has been invited by Hailakandi M.B Work order has been issued by Hailakandi MB Work restarted..</p>	


 Deputy Director
 Town and Country Planning
 Cachar, Silchar
