


**HAILAKANDI M.B (Report as on 22-04-2016)**

1. NAME OF THE PROJECT	Construction of Storm Water Drainage Project at Hailakandi under UIDSSMT of JNNURM
2. APPROVED COST OF THE PROJECT	(a) Execution ----- Rs.783.64 lac (b) Preparation of DPR- Rs. 11.75 Lac Total-Rs.795.39 lac
3. NAME OF IMPLEMENTING AGENCY	:Hailakandi Municipal Board
4. APPROVED LENGTH INCLUDING CULVERTS IN METRE	11862.33 m
5. DATE OF ADMINISTRATIVE APPROVAL:	27-02-2009 vide Memo.no.UDD (T) 88 /2008/66
6. DATE OF COMPLETION AS PER DPR	1-03-2011
7. DATE OF NIT	26-12-2008
8. FUND RECEIVED	Central Share- (a) Execution Rs. 352.64 lac (b) Preparation of DPR Rs. 11.75 lac (c) State Share Rs. 78.36 lac Total - Rs. 442075 lac
9. FUND UTILISED	Central Share (a) Execution Rs. 310.84 lac (b) preparation of DPR Rs. 11.75 lac (c) State Share - Nil Total - Rs. 322.59 lac
10. TOTAL EXECUTED LENGTH	5484.65 m
11. % OF FUND UTILISED OUT OF APPROVED PROJECT COST.	(a) Execution ----- 38.18% (b) Preparation of DPR - 100.00%
12. % OF WORK DONE OUT OF APPROVED LENGTH.	46.24 %
8. REASON FOR DELAY IN COMPLETION: 1. Locations of some approved drains were shifted and a revised DPR was approved by Govt. later on. 2. Earlier allotment of work was modified and fresh orders were issued to the contractors and payments were made accordingly. 3. Fresh NIT has been invited by Hailakandi M.B Work order has not been issued yet.	

  
Deputy Director  
Town and Country Planning  
Cachar, Silchar

